



Jennifer Jolley, Director

Eric Merlo, Assistant Director

Tim Burns, Code Enforcement Chief

Corinne King, Deputy Director of Planning

Jeff Niemeyer, Deputy Director of Building Inspection

SWIMMING POOL BACKFILL CERTIFICATE

Project Location: _____

Owner: _____ Phone No. _____

Contractor: _____ Phone No: _____

Contractor License No: _____

Prior to backfilling the pool, a three-foot diameter hole shall be broken out in the bottom at the lowest elevation and inspected by the county. Any concrete and/or rocks placed in backfill shall be no greater than 12 inches in maximum dimension. Submit Site Plan showing location of existing pool.

INDICATE METHOD OF BACKFILL QUALITY ASSURANCE

- _____ 1. Submission of Soil Engineer's Compaction Report within 30 days of project completion, or
- _____ 2. Submission of verification, e.g., load ticket, within 30 days of project completion that one of the following materials was placed and compacted in 12" lifts:
 - _____ A. Aggregate base - Class II (3/4 inch).
 - _____ B. Aggregate sub-base (Sand) - Class III or better.
 #200 sieve shall be 90% parent rock material, no clay or silt maybe added.

I certify that a Soil Engineer's Compaction Report will be submitted within 30 days of project completion, or submission of verification that the select material described above will be placed and compacted in 12" lifts to ensure compliance with the California Building Code, Appendix J.107.5.

* _____
 Name (Print)

 Title (Print)

* _____
 Signature

*Shall be the owner or responsible managing employee on the license or authorized agent.